

CITY OF NOVATO
DEPARTMENT OF PUBLIC WORKS

October 31, 2024

Grant Avenue Bridge Rehabilitation
City Project No.: 09-003
Federal Project No.: BHLS 5361(023)

To: Gosia Woodfin
Project Manager
Department of Public Works

Subject: Monthly Newsletter

Monthly Newsletter #	07		
Newsletter Month Ending	October 31, 2024		
% Time Elapsed	73%	% Complete	78%
Est. Date of Completion	February 06, 2025		
Date Contract Expires	February 06, 2025		

THIS PAST MONTH THE FOLLOWING WORK WAS DONE:

- Poured Bridge Median Curb
- Environmental Remediation and Planting
- Installed Bridge Joint Seal and Sidewalk Cover Plates
- Installed Lighting Conduits and Foundation (South Side)
- Placed HMA Pavement (Stage 4)
- Grind and Groove Bridge
- Traffic Switch to Stage 5
- Demo Northside Sidewalk and Bridge Barrier

WORK NEXT MONTH WILL PROBABLY CONSIST OF:

- Pour all Northside Sidewalk, Curb & Gutter
- Form, Rebar, and Pour Northside Bridge Barrier
- Finish Storm Drain
- Obliterate existing Northside Pavement

OUTSTANDING ISSUES WITH CONTRACTOR AND PROGRESS OF CONSTRUCTION:

- The Contractor is slightly ahead of schedule.



Sunny Jhutti, P.E., S.E.
Resident Engineer

cc: File: 28.07.01, GW, EE



Figure 1 – Pouring Bridge Median Curb.



Figure 2 – Class 1 Finish on Type 732 SW Barrier.



Figure 3 – Class 1 Finish on Type 732 SW Barrier.



Figure 4 – Interior Formliner Finish – Fractured Fin.



Figure 5 – Installing Sidewalk Joint Cover Plate.



Figure 6 – Forming Light pole foundation.



Figure 7 – Forming Light pole foundation.



Figure 8 – Begin Planting and Remediation.



Figure 9 – Planting Trees and Shrubs.



Figure 10 – HMA Paving.



Figure 11 – HMA Paving.



Figure 12 – HMA Paving.



Figure 13 – Breakdown Rolling.



Figure 14 – Paving the West Side of Stage 4.



Figure 15 – Paving Complete.



Figure 16 – Grinding the Bridge (ABSL).



Figure 17 – Grinding the Bridge (ABSL).



Figure 18 – Grinding the Bridge (ABSL).



Figure 19 – Grinding within specifications.



Figure 20 – Completed Grooved Bridge.



Figure 21 – Poured Lightpole Foundation.



Figure 22 – Completed Exterior Shear Keys.



Figure 23 – Traffic Switched.



Figure 24 – Traffic Switched.



Figure 25 – Traffic Switched.



Figure 26 – Northside Sidewalk Demolished.



Figure 27 – Sawcutting Northside Barrier.



Figure 28 – Creek Restoration and Planting.



Figure 29 – Creek Restoration and Planting.



Figure 30 – Creek Restoration and Planting.



Figure 31 – Creek Restoration and Planting.



Figure 32 – Creek Restoration and Planting.



Oct 31, 2024 at 10:48 AM

Figure 33 – Creek Restoration and Planting.



Figure 34 – Creek Restoration and Planting.



Figure 35 – Creek Restoration, RSP, and Planting.



Figure 36 – Creek Restoration, RSP, and Planting.



Figure 37 – Creek Restoration, RSP, and Planting.